Non Domestic Gas Safety Record - Page 1 of 2

Cert. No. 358

Clima Heating Services Ltd

Safety Inspection and reporting carried out in accordance with the Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure No detailed internal inspection of flues (integrity, construction and lining) has been carried out.

Company / Installer

Engineer	[redacted]
Company	Clima Heating Services Ltd
Address	14
	Flockton Crescent
	Sheffield
	South Yorkshire
Post Code	S13 9QR
Tel No.	[redacted]
Gas Safe Reg	[redacted]
ID Card No.	[redacted]

Job Address

Name	UoS Accommodation Village
Address	Wimberry
	Ranmoor Village
	Sheffield
Post Code	S10 3BU
Tel. No	

Customer / LandLord

Name	[redacted]
Company	Equans
Address	14
	Endcliffe Avenue
	Sheffield
	South Yorkshire
Post Code	S10 3EA
Tel. No	01142 224948

Appliance Details / Inspection Details

	Location	Appliance Type	Make	Model	Flue Type	Landlord's Appliance	Appliance Inspected	Operating Pressure (mbar)	Heat Input (kW/h)	High Combustion Reading			Low Combustion Reading			Safety device(s) correct operation	Ventilation Provision satisfactory	Visual condition of flue and termination satisfactory	Flue Performance test	Appliance Serviced	Appliance safe to use
										Ratio	CO ppm	CO2 %	Ratio	CO ppm	CO2 %						
1	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2B	FF	Yes	Yes	18.0	68.0	0.0006	56	8.7	0.0002	15	7.6	Yes	Yes	Yes	Pass	Yes	Yes
2	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2B	FF	Yes	Yes	18.0	60.6	0.0015	120	8.6	0.0001	13	7.8	Yes	Yes	Yes	Pass	Yes	Yes
3	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2C	FF	Yes	Yes	18.0	79.4	0.0001	78	7.8	0.0001	9	8.7	Yes	Yes	No	Pass	Yes	No
4	Plant Room	Boiler	Viessmann	Vitodens 200-WB2B	FF	Yes	Yes	18.0	62.8	0.0003	20	8.7	0.0006	45	8.0	Yes	Yes	Yes	Pass	Yes	Yes
5	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2B	FF	Yes	Yes	18.0	66.1	0.0003	28	8.6	0.0003	29	8.0	Yes	Yes	Yes	Pass	Yes	Yes
6	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2C	RS	Yes	Yes	18.0	79.4	0.0005	35	8.4	0.0000	5	8.1	Yes	Yes	Yes	Pass	Yes	Yes

Defects / Identified

		Labels and Warning Notice Issued
1		No
2		No
3	Flue Dilution Terminal too close to openable window	Yes
4		No
5		No
6		No

Emergency Control Accessible Yes Gas Tightness Satisfactory Yes

Gas Installation Pipework Visual Inspection Satisfactory Yes

Equipotential Bonding Yes

NEXT INSPECTION DUE ON OR BEFORE 04-Nov-2023

Comments

Tested operation and Let By of Gas Solenoid Valve, all okay 0.0mb let by. Tested operation of Flue Dilution interlock to Gas Supply, all okay. Flue dilution terminal not in accordance with IGEM/UP/10. Also too close to openable window with combined kW Output. Isolated 1no. appliance. Flue Dilution Readings: CO: 11ppm Ratio: 0.0002 CO2: 0.9%

Signatures

Issued by: Signed [redacted]

Print Name

Received by: Signed

Print Name [redacted]

Date 04-Nov-2022

Non Domestic Gas Safety Certificate - Page 2 of 2

Cert. No. 358

Clima Heating Services Ltd

Safety Inspection and reporting carried out in accordance with the Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure No detailed internal inspection of flues (integrity, construction and lining) has been carried out.

Company / Installer

Engineer	[redacted]
Company	Clima Heating Services Ltd
Address	14
	Flockton Crescent
	Sheffield
	South Yorkshire
Post Code	S13 9QR
Tel No.	[redacted]
Gas Safe Reg	[redacted]
ID Card No.	[redacted]

Job Address

Name	UoS Accommodation Village
Address	Wimberry
	Ranmoor Village
	Sheffield
Post Code	S10 3BU
Tel. No	

Customer / LandLord

Name	[redacted]
Company	Equans
Address	14
	Endcliffe Avenue
	Sheffield
	South Yorkshire
Post Code	S10 3EA
Tel. No	01142 224948

Appliance Details / Inspection Details

	Location	Appliance Type	Make	Model	Flue Type	Landlord's Appliance	Appliance Inspected	Operating Pressure (mbar)	Heat Input (kW/h)	High Combustion Reading			Low Combustion Reading			Safety device(s) correct operation	Ventilation Provision satisfactory	Visual condition of flue and termination satisfactory	Flue Performance test	Appliance Serviced	Appliance safe to use
										Ratio	CO ppm	CO2 %	Ratio	CO ppm	CO2 %						
7	Plant Room	Boiler	Viessmann	Vitodens 200-W WB2C	FF	Yes	Yes	18.0	80.2	0.0002	14	7.7	0.0002	12	8.2	Yes	Yes	Yes	Pass	Yes	Yes
8																					
9																					
10																					
11																					
12																					

Defects / Identified

		Labels and Warning Notice Issued
7		No
8		
9		
10		
11		
12		

Emergency Control Accessible Yes

Gas Tightness Satisfactory Yes

Gas Installation Pipework Visual Inspection Satisfactory Yes

Equipotential Bonding Yes

NEXT INSPECTION DUE ON OR BEFORE 04-Nov-2023

Comments

Tested operation and Let By of Gas Solenoid Valve, all okay 0.0mb let by. Tested operation of Flue Dilution interlock to Gas Supply, all okay. Flue dilution terminal not in accordance with IGEM/UP/10. Also too close to openable window with combined kW Output. Isolated 1no. appliance. Flue Dilution Readings: CO: 11ppm Ratio: 0.0002 CO2: 0.9%

Signatures

Issued by: Signed [redacted]

Print Name

Received by: Signed

Print Name [redacted]

Date 04-Nov-2022